Township of NIPISSING

"Life the way it should be" ESTABLISHED 1888

TOWNSHIP OF NIPISSING

STAFF REPORT

FROM: **Dan MacInnis**
DATE: **October 6th, 2026**

Year-End Report on Capital Projects

- 1km of the Alsace Road construction has been completed. The estimated project cost was **$300,000,** with an actual cost of **$209,231.11.**
- The Bear Creek culvert/bridge replacement has been completed. Asphalt was completed on October 2nd. The estimated project cost was **$1.2 million.**
- The Rocky Shore rebuild has been completed, and surface treatment will be applied the week of October 5. Duncor informed me on October 7th they will not be coming this year. The estimated project cost was **$20,000.**

The crew also prepared Sunset Cove Road. Five tandem loads of recycled asphalt were applied to deep wheel ruts and potholes. Four kilometres of resealing was applied to the existing chipseal. The budget for this work was **$144,709.59**, with an actual cost of **$131,717.51.**

The Township also had a 25-foot-deep culvert fail on Pilgers Road. This work was completed in-house at a cost of **$47,535.55.**

The Township experienced a large number of culvert failures this spring. On Wolfe Lake Road alone, we replaced seven 600 mm x 14 metre culverts at an average depth of approximately 5 feet. We also had to ditch a large section of the road to help prevent the yearly spring washout of the road.

We also had three 600 mm cross-culverts fail on Alsace Road. One has been replaced, and the other two will be replaced the week of October 12th.

On Granite Hill Road five cross culverts were replaced in the spring after swift thaws and crews replaced two culverts on Black Creek Road North. South River Road had a cross culvert replaced during this time period as well.

There are also two pipes on Sunset Cove Road that need to be replaced. One is a cross-culvert and the other is an entrance culvert. These pipes will be replaced by year-end.

I would like to acknowledge the Public Works staff for their commitment and dedication to the Township. We have worked short one team member for most of the year and have still accomplished the work projects we set out to complete.

Outside of all these other projects, Public Works is still responsible for maintaining approximately 300 lane kilometres of roads, two landfills, three cemeteries, and approximately 20 acres of grass that requires weekly cutting

Dan MacInnis
Operations Superintendent