Township of NIPISSING
"Life the way it should be" ESTABLISHED 1888

The Corporation of the Township of Nipissing
45 Beatty Street
Nipissing ON P0H 1W0
Telephone 705-724-2144 Fax 705-724-5385
www.nipissingtownship.com

REPORT TO COUNCIL

Date: September 2, 2025

From: Dan MacInnis, Operations Superintendent
Kim Turnbull, Deputy Treasurer-Office Assistant

Re: Stone Cutter's Culvert Project Completion

Background:

The Tender for the replacement of Stone Cutter's Road Pipe Arch Culvert was awarded to J&P Leveque Bros Haulage Ltd. The project involved the removal of the existing culvert, building the multi-plate culvert and installation of the multi-plate culvert. Work commenced on July 28th with anticipated completion of August 22nd. Through the duration of the work, Stone Cutter's Road was closed to vehicular traffic with residents in the area notified of alternate route around the Bear Creek.

The contractor completed the project ahead of schedule on August 13th and the roadway was opened to vehicular traffic.

The submitted tender from J&P Leveque Bros Haulage Ltd. totaled $468,870.90 including applicable taxes.

As part of the culvert installation the Township would be responsible for the costs of granular A & B materials from Evan Hughes Excavating for the gravel quantities indicated and costed in the tender. The Township became aware of gravel costs outside the scope of the tender, exceeding the anticipated Township's budget for gravel.

This information was brought forward to the contractor and the cost of the additional gravel was removed from the total of the invoice.

The total invoice received from J&P Leveque Bros Haulage Ltd. was $434,277.76 a savings of $34,593.14 to the Township.

To complete the Stone Cutter's Road culvert project guiderails must be installed to be compliant with regulations.

The Township has received 2 quotes to install guiderails at the Stone Cutter's Road culvert site and at the South River Road culvert side where a culvert was replaced.

M&G Fencing Inc.	$52,929.20 including snow plow markers and applicable taxes
Centennial Contracting Ltd.	$77,111.20 including applicable taxes

Staff Recommendations:

To accept the quote from M&G Fencing Inc. to install new single rail beam guiderail with terminal ears and snow plow makers at each site. At the South River Road culvert, the guiderail on the west side has been extended by 15m to protect the Township's asset and ensure compliance with OSIM standards.

M&G Fencing Inc will be using all new materials as opposed to re-using the old guiderails, as provided in the alternate quote.

The savings on the Stone Cutter's Road Culvert project and the scrap metal from the old culverts, estimating $3,500, will cover the majority of the costs for the guiderail installation.

The total cost of the guiderail installation from M&G Fencing for Stone Cutter's Road and South River Road is $51,6681.20 including applicable taxes. The cost savings from J&P Leveque Bros Haulage Ltd. and scrap steel leaves a balance of approximately $14,836.06.

Respectfully,

Dan MacInnis, Operations Superintendent
Kim Turnbull, Deputy Treasurer-Office Assistant